

# BUILDING FOR THE FUTURE



WEEKS 10 April 19<sup>th</sup> 2010



Brickwork on the building is almost complete and roof timbers are all in place. The roof tiling should start week commencing 26<sup>th</sup> April and then electrical and mechanical work can commence in the new building.



The build at the moment is a week ahead of schedule and we are on target for the handover of the building to take place in the last week of term. This progress is very encouraging.